Centrometal
TEHNIKA GRIJANJA

Centrometal d.o.o.
Glavna 12,
40306 MACINEC
HRVATSKA

P.33/26

PRESSURE TEST PROTOCOL

Name: Accumulation tank: CAS 1003 BS – IKOMA (099010026986)

Maximal working pressure: PS=3 bar

Maximum working temperature: 110°C

Minimal testing pressure:1,5xPS = 4,5 bar

Testing fluid: WATER

Testing pressure: 5,1 bar

Minimal time acquired under testing pressure: 30 minutes

Visual control of weldments: YES

Leaking check: YES

Leaking spoted: NO

Temporary deformations during pressure test: None

Permanently deformations after pressure test: Deformation caused by mechanical damage before pressure test

Vesssel is fully FUNCTIONAL

Pressure tester: Antonijo Fegeš

Witness: Marko Dovečar

Testing date: 29.10.2026.

Testing place: Centrometal d.o.o. Glavna 12, Macinec

Pressure witness signature:

EWF
Marko Dovečar
EWE HR 0338
EUROPEAN WELDING ENGINEER